



BALEWADI STREET LIGHT

 Name of Contractor
Pavan Quick Services


 Project Designed by
In House (PSCDCL)

 Estimated Cost
Rs 8.91 Cr

 Accepted Tender percentage
5.72% above

 Present Status of Work
90% completed
982 poles, 9 highmast fitted

 Payment Made
Rs 8.50 Cr.

 Date of Commencement
08/03/2019

 Third Party Supervision
CEIL

 Maintenance period
5 years after completion

 Reasons for Delay
Covid Pandemic
Road work progress

