

## BANER STREET LIGHT



Name of Contractor

Smash Enterprises



Project Designed by

In House (PSCDCL)



Estimated Cost

Rs 7.97 Cr



Accepted Tender  
percentage

5.75% above



Present Status of  
Work

95% completed  
1024 poles, 10 highmast fitted



Payment Made

Rs 7.91 Cr.



Date of  
Commencement  
08/03/2019



Third Party  
Supervision

CEIL



Maintenance  
period

5 years after completion



Reasons for Delay

Covid Pandemic  
Road work progress

