

## ENVIRONMENT PARK



Location

Near Madhuban  
Society



Survey No.

36/4, Balewadi



LOA Amt

Rs 1.34 Cr



Accepted Tender  
Percentage

9.75% Above



Area of Plot

1165.34 sqm



Date of  
commencement

28/02/2019



Work Status

95% work completed on site.  
(To be completed by 30/11/22)



Project Architect

Sheetal Nandode



Third Party  
Supervision

CEIL



Maintenance  
Period of 3 years

After work completion



Objective

Energy generation awareness  
& reuse of material

*All the play equipments installed will be demonstrating various methods of energy generation based on basic principles of science.*







